

Project Delivery Playbook

Information management, production and delivery procedures for all appointed parties

Document reference	KUT-SMB-ZZ-ZZ-RP-Z-0002
Revision	P01
Status / suitability	DRAFT — not issued (S0, work in progress)
Prepared by	Symbion Consulting Group Studios
Role	Information Manager
Date of issue	[FILL]

Prepared for the Kampala Uganda Temple project on behalf of the Lead Appointed Party. Not yet issued through the Common Data Environment. Uncontrolled when printed.

Contents

Document control	4
Revision history	4
Distribution.....	4
Status of this document	4
Contents	4
1 Purpose and how to use this playbook.....	6
1.1 Purpose.....	6
1.2 Audience and reading route	6

1.3 The three governing rules.....	6
2 Project information	7
2.1 Project particulars.....	7
2.2 Project systems.....	7
2.3 Volumes	7
2.4 Stages and information gates	7
3 Roles, responsibilities and authorities.....	9
3.1 Roles	9
3.2 Responsibility matrix	9
4 Information numbering	10
4.1 Container name	10
4.2 Originator codes	10
4.3 Role codes.....	10
4.4 Type codes	11
4.5 Level codes	11
4.6 Revision and suitability	11
4.7 Asset identifier.....	12
What the task team must do.....	12
4.8 Worked examples	12
5 The Common Data Environment	14
5.1 States	14
5.2 Authorisation to change state	14
5.3 Mandatory requirements	14
6 Modelling standards	15
7 Information requirements by stage.....	16
7.1 General requirements at each stage	16
7.2 Additional requirements by category	16
7.3 Asset data for handover (LOD 500)	17
8 Stage-by-stage delivery	19
8.1 Stage 0 — Mobilisation (M0 to M1)	19
8.2 Stage 2.1 — Basis of Design, Deliverable A (M1, LOD 200)	19
8.3 Stage 2.2 — Developed Design, Deliverable B (M2 to M4, LOD 300).....	19
8.4 Stage 2.3 — Technical Design, Deliverable C (M5 to M8, LOD 350)	20
8.5 Stages 2.4 and 2.5 — Tender and conformed set (M9 to M11)	20
8.6 Stage 3.1 — Construction administration (M12 to M43, LOD 400).....	20
8.7 Stage 3.2 — FF&E installation (M44 to M47)	21
8.8 Stage 3.3 — Close-out, Deliverable D (M48 to M49, LOD 500)	21
9 Operating rhythm and meetings	22
9.1 The delivery cycle	22

9.2 The fortnightly coordination cycle.....	22
9.3 Meetings.....	22
10 Information delivery planning	23
10.1 Definitions	23
10.2 Production and maintenance	23
10.3 Required fields.....	23
11 Quality gates and acceptance.....	24
12 Clash detection and coordination	25
12.1 Priorities	25
12.2 Process.....	25
12.3 Clearances and tolerances.....	25
13 Specialist information streams	26
13.1 FF&E and finishes.....	26
13.2 Specifications.....	26
13.3 Building management system	26
13.4 Handover data	26
14 Joining the project	27
15 Change, risk and escalation	28
15.1 Changes to standards	28
15.2 Escalation.....	28
15.3 Project risks under active management	28
Appendix A Pre-share checklist	29
Appendix B Gate pack contents.....	29
Appendix C Kickoff agenda	30
Appendix D Project rules	31
Appendix E Classification code tables	32
E.1 System codes	32
E.2 Function codes.....	32
E.3 Zone codes.....	32

Document control

Revision history

Rev	Date	Prepared	Checked	Summary of change
P01	[FILL]	[FILL]	[FILL]	First issue for mobilisation

Distribution

Organisation	Role	Recipient
The Church — Special Projects	Appointing Party	[FILL]
Symbion Consulting Group Studios	Lead Appointed Party	[FILL]
Symbion Consulting Group Studios	Information Manager	Mayanja Davis
[FILL]	Architecture / Interiors	[FILL]
[FILL]	Structural engineering	[FILL]
[FILL]	Mechanical, electrical and plumbing	[FILL]
[FILL]	Fire protection	[FILL]
[FILL]	Civil and site	[FILL]
[FILL]	Quantity surveying / cost	[FILL]
[FILL]	Contractor (from Stage 3.1)	[FILL]

Status of this document

This playbook sets out how information is produced, checked, exchanged and accepted on the Kampala Uganda Temple project. It applies to every organisation and every individual producing project information, for the full duration of the appointment.

The BIM Execution Plan is the contractual statement of the information requirements. This playbook is the working procedure that delivers them. Where the two documents differ, the BIM Execution Plan takes precedence and this playbook is corrected at the next revision.

COMPLIANCE

Compliance with this playbook is a condition of information acceptance. Information that does not meet the requirements set out here will be returned unaccepted, and the originating party remains responsible for the programme consequences.

Contents

Section	Title
1	Purpose and how to use this playbook
2	Project information
3	Roles, responsibilities and authorities
4	Information numbering
5	The Common Data Environment
6	Modelling standards

Section	Title
7	Information requirements by stage
8	Stage-by-stage delivery
9	Operating rhythm and meetings
10	Information delivery planning (MIDP and TIDP)
11	Quality gates and acceptance
12	Clash detection and coordination
13	Specialist information streams
14	Joining the project
15	Change, risk and escalation
Appendix A	Pre-share checklist
Appendix B	Gate pack contents
Appendix C	Kickoff agenda
Appendix D	Project rules
Appendix E	Classification code tables

1 Purpose and how to use this playbook

1.1 Purpose

This playbook answers three questions for every party on the project: what information you are required to produce, how it must be structured and checked, and when it must be delivered. It converts the information requirements of the appointment into day-to-day working procedure.

1.2 Audience and reading route

If you are	Read in full	Keep to hand
Newly appointed to the project	Sections 1 to 6, then your discipline in Section 8	Section 4 and Appendix A
A Task Team Manager	The whole document	Sections 8, 9 and 11
Producing models or drawings daily	Sections 4, 6 and 7	Appendix A
The Information Manager	The whole document	Sections 9, 11 and 12
The Contractor or a specialist subcontractor	Sections 1 to 5, 8.6 to 8.8, and 13	Appendices A and B

1.3 The three governing rules

Three rules underpin every procedure in this document. Where a procedure is unclear, these prevail.

- 1. All information is issued through the Common Data Environment.** Information transmitted by email, messaging application or portable media has not been issued and carries no status.
- 2. No information is shared until it has passed the pre-share checklist** at Appendix A. The check is performed by the originating task team, not by the Information Manager.
- 3. The numbering system in Section 4 is mandatory and is not open to local interpretation.** A single incorrect container name propagates to the register, the transmittal, the coordination report and the handover data.

2 Project information

2.1 Project particulars

Item	Detail
Project	Kampala Uganda Temple
Project code	KUT
Location	[FILL — address, Kampala, Uganda]
Appointing Party	The Church — Special Projects Department
Lead Appointed Party	Symbion Consulting Group Studios
Information Manager	Symbion Consulting Group Studios
Procurement route	[FILL]
Programme	49 months. Phase 2 (design) 11 months; Phase 3 (construction and close-out) 38 months
Key dates	[FILL — appointment, Deliverables A to D, practical completion]

2.2 Project systems

Function	System	Authority
Common Data Environment	Autodesk Construction Cloud	The single authoritative environment for all project information
Model authoring	Autodesk Revit 2025	Millimetres; shared coordinate system fixed at mobilisation
Coordination and clash	Navisworks and ACC Model Coordination	System of record for clash results; issues tracked as ACC Issues
Design review	Bluebeam Studio	Owner review sessions; comment close-out is a gate condition
FF&E, finishes and O&M	Fohlio	Owner single source of truth; the model links to it and does not duplicate it
Specifications	RIB SpecLink, CSI MasterFormat	Specification authority; reconciled against the model at each gate
Building management	Niagara (Tridium)	Operational system; reconciled to the model at handover
Handover data	COBie 2.4	Structured asset data delivered with the record model

2.3 Volumes

The project is divided into seven volumes. The volume is the second most significant field in every container name and every asset identifier, and it governs how models are split and federated.

Volume code	Volume	Numbering value
BLD1	Temple	01
BLD2	Meetinghouse	02
BLD3	Housing and ancillary	03
BLD4	Grounds building	04
BLD5	Utility building	05
BLD6	Guard house	06
EXT	Site-wide and external works	00

2.4 Stages and information gates

Stage	Name	Months	LOD	Gate
0	Mobilisation	M0 to M1	—	Kit issued, teams trained, CDE operational
2.1	Basis of Design (Deliverable A)	M1	200	Massing and generic systems coordinated

Stage	Name	Months	LOD	Gate
2.2	Developed Design (Deliverable B, 50%)	M2 to M4	300	Real geometry, correctly located
2.3	Technical Design (Deliverable C, 100%)	M5 to M8	350	Interfaces and connections resolved
2.4	Tender	M9 to M11	350	Tender set issued from the CDE
2.5	Conformed set	M11	350	Addenda incorporated and reissued
3.1	Construction administration	M12 to M43	400	Fabrication and installation-ready information
3.2	FF&E installation	M44 to M47	400	FF&E installed and reconciled
3.3	Close-out (Deliverable D)	M48 to M49	500	Verified record model and handover data

NOTE

Deliverable D is delivered at LOD 500, not LOD 400. LOD 500 requires verification that the modelled element corresponds to the element actually installed, together with its asset data. For serviceable plant this includes serial number and installation date, which must be captured progressively during Stage 3.1 and cannot be reconstructed at close-out. See Section 7.3.

3 Roles, responsibilities and authorities

3.1 Roles

Role	Held by	Responsible for
Appointing Party	The Church	Exchange information requirements; acceptance of each deliverable
Lead Appointed Party	Symbion	The appointment; design leadership; chairing design and coordination meetings
Information Manager	Symbion	The CDE, BEP, MIDP and standards; the quality gate; federation and clash management; registers, transmittals and handover data
Task Team Manager	Each appointed party	The discipline model, the TIDP, data quality, and authorisation of every share
Task team members	Each appointed party	Authoring to the standards in Sections 4, 6 and 7
Quantity Surveyor	[FILL]	Quantities and cost derived from the model
Contractor	[FILL]	As-built capture, commissioning information, specialist models
Controls and commissioning contractor	[FILL]	Niagara station, point naming, commissioning records
Interior Designer	[FILL]	FF&E and finishes design and the Fohlio record

SCOPE OF THE INFORMATION MANAGER

The Information Manager is accountable for information, not for design. Where coordination requires a design change, the responsible discipline makes that change and retains design responsibility. The Information Manager makes the issue visible, tracks it and confirms its closure.

3.2 Responsibility matrix

R — carries out the work. A — accountable for the outcome. C — consulted. I — informed.

Activity	IM	Lead AP	Arch	Struct	MEP	QS	Contr
Maintain the Common Data Environment	A/R	A	I	I	I	I	C
Issue and maintain the BIM Execution Plan	A/R	C	C	C	C	I	I
Maintain the MIDP	A/R	C	C	C	C	C	C
Produce and maintain a TIDP	C	A	R	R	R	R	R
Author the discipline model	I	A	R	R	R	I	C
Perform the pre-share check	C	I	R	R	R	I	R
Federate the models	R	A	C	C	C	I	C
Run clash detection	R	A	C	C	C	I	C
Resolve a clash	C	A	R	R	R	I	R
Chair the coordination meeting	C	A/R	C	C	C	I	C
Produce drawings and sheets	C	A	R	R	R	I	C
Drawing register and transmittals	A/R	C	C	C	C	I	I
Quantities and bills of quantities	C	I	C	C	C	A/R	C
FF&E and finishes data	R	A	R	I	I	C	C
Specification reconciliation	R	A	R	R	R	C	I
Gate audit and sign-off pack	A/R	A	C	C	C	C	C
As-built capture	C	A	C	C	C	I	R
Commissioning point list	R	A	I	I	C	I	R
Handover data (COBie and O&M)	A/R	A	C	C	C	I	R

4 Information numbering

Every model, drawing, document and modelled element on this project carries a structured identifier. The identifiers are machine-checked at every share and at every gate.

4.1 Container name

Applies to every file, model, drawing, sheet, schedule and document.

KUT - PLN - 01 - GF - M3 - A - 0001

Field	Length	Meaning	Example
Project	3	Always KUT	KUT
Originator	3	The organisation that produced the container (Section 4.2)	PLN
Volume	2	The volume numbering value (Section 2.3). ZZ for all volumes	01
Level	2	The level code (Section 4.5). ZZ for all levels, XX not applicable	GF
Type	2	The information type (Section 4.4)	M3
Role	1 to 2	The discipline (Section 4.3)	A
Number	4	Sequential within the set	0001

Fields are separated by a single hyphen. No spaces are permitted. All characters are upper case.

OPEN ITEM — WEEK 1

Decision required before any information is numbered. The automated check enforces an originator code of exactly three characters. Two options are available: issue three-character codes to every organisation, or extend the permitted range to three to six characters, which is closer to general ISO 19650 practice. The Appointing Party register determines which applies. No container may be numbered until this is confirmed in writing, because renumbering after Deliverable A affects every issued document.

4.2 Originator codes

Organisation	Code
Symbion Consulting Group Studios	[FILL]
Symbion Consulting Group Studios	[FILL]
Architecture	[FILL]
Interiors	[FILL]
Structural engineering	[FILL]
Mechanical, electrical and plumbing	[FILL]
Fire protection	[FILL]
Civil and site	[FILL]
Quantity surveying	[FILL]
Contractor	[FILL]
Not known or not applicable	ZZZ

4.3 Role codes

Only the codes below are valid on this project. A container or element carrying any other value will fail the standards audit.

Code	Discipline
------	------------

Code	Discipline
A	Architecture and interiors
S	Structural
M	Mechanical
E	Electrical
P	Plumbing and public health
FP	Fire protection
LV	Low voltage and communications
G	Civil and site

4.4 Type codes

Code	Type	Code	Type
CO	Correspondence	PR	Programme
CP	Cost plan — including bills of quantities	RD	Room data sheet
CR	Clash rendition	RI	Request for information
DR	Drawing — including sheets	RP	Report — including calculations and method statements
IE	Information exchange — including transmittals	SH	Schedule
M2	2D model	SN	Snagging list
M3	3D model	SP	Specification
MI	Minutes or action list	SU	Survey
PP	Presentation	VS	Visualisation

4.5 Level codes

Code	Level
B1	Basement level 1
GF	Ground floor
01, 02, 03 ...	Upper floors
RF	Roof
ZZ	All levels, or not level-specific
XX	Not applicable

Level codes must correspond exactly to the level names in the issued project template. Local variants are not permitted.

4.6 Revision and suitability

Stage of the container	Revision series	Example
Preliminary, before contract	P01, P02, P03 ...	P02
Contractual, published	C01, C02, C03 ...	C01

The revision advances only when the container is re-issued through the CDE. Working saves do not consume a revision.

Suitability	Meaning	CDE state
S0	Work in progress. Not for use by any other party	WIP
S1	Shared for coordination	Shared

Suitability	Meaning	CDE state
S2	Shared for information	Shared
S3	Shared for review and comment	Shared
S4	Shared for stage approval	Shared
A1 to An	Published and authorised. Contractual	Published
B1 to Bn	Published and authorised with comments	Published

SUITABILITY

A suitability code is a statement of the reliance other parties may place on the information. Applying a coordination or approval code to work that is not complete is a breach of this procedure and will be raised with the Lead Appointed Party.

4.7 Asset identifier

Every modelled element carries an eight-field identifier assembled from the data held on the element.

M - BLD1 - Z01 - L02 - HVAC - SUP - AHU - 0003

Field	Content	Source
Discipline	Role code (Section 4.3)	Element category and discipline
Location	Volume code (Section 2.3)	Room, workset or project information
Zone	Zone code	Room or zone assignment
Level	Level code (Section 4.5)	Element level
System	System code (Appendix E)	The connected system
Function	Function code (Appendix E)	The system role
Product	Product code	Family and type
Sequence	Four digits	Assigned in sequence within the volume

What the task team must do

The identifier is assembled from data already present in a correctly built model. It is not typed. Three conditions must be met for it to be correct.

- **Every element must be attributable to a volume.** Adopt one of two conventions per model and confirm it with the Information Manager: per-volume worksets named BLD2_Mechanical, BLD3_Architecture and so on; or one model per volume with the volume set on project information.
- **Rooms must be placed and named before the first coordination share.** Room boundaries are the strongest source of location and zone data available.
- **MEP elements must be connected into real systems.** System data determines the system and function fields, the schedules and the commissioning point list.

DEFAULT ASSIGNMENT

An element that belongs to no room, no workset and no volume is assigned to BLD1 by default. It will be reported as a low-confidence assignment at every gate until it is corrected. The count of such elements is reported in the monthly status report.

4.8 Worked examples

Information	Container name
-------------	----------------

Information	Container name
Temple architectural model, all levels	KUT-XXX-01-ZZ-M3-A-0001
Meetinghouse mechanical model	KUT-XXX-02-ZZ-M3-M-0001
Temple ground floor general arrangement sheet	KUT-XXX-01-GF-SH-A-0100
Site-wide drainage drawing	KUT-XXX-00-ZZ-DR-P-0050
Federated coordination model	KUT-SMB-ZZ-ZZ-M3-Z-0001
Coordination report, cycle 07	KUT-SMB-ZZ-ZZ-CR-Z-0007
Temple level 2 room data sheet	KUT-XXX-01-02-RD-A-0210

5 The Common Data Environment

5.1 States

State	Purpose	Who may use the information	Suitability
WIP	The originating task team's working area	The originating task team only	S0
Shared	Coordination and review between parties	All appointed parties, for the purpose stated by the suitability code	S1 to S4
Published	Authorised, contractual issue	All parties, for construction and contractual purposes	A1, B1
Archived	Superseded information retained for the record	Reference only	As issued

Information is never deleted. Superseded revisions are archived and remain retrievable.

5.2 Authorisation to change state

Transition	Authorised by	Preconditions
WIP to Shared	Task Team Manager	Pre-share checklist completed and recorded (Appendix A)
Shared to Published	Information Manager, on the authority of the Lead Appointed Party	Gate audit passed; review comments closed; register updated
Published to Archived	Information Manager	A superseding revision has been published

5.3 Mandatory requirements

- **All issue is through the CDE.** Email and messaging are for discussion only and confer no status on any information.
- **One shared coordinate system and project base point,** established at mobilisation and never altered. All models are linked by shared coordinates.
- **Units are millimetres.** Level and grid names are taken from the issued project template.
- **Content originates from the issued family library.** New content is submitted to the Information Manager for checking before use.
- **Imported CAD may be used as an underlay only.** It must not constitute deliverable geometry.
- **Security-minded information management applies (ISO 19650-5).** Project information, including images, plans and visualisations, must not be published, circulated outside the project, or used in promotional or portfolio material without the written permission of the Appointing Party.

6 Modelling standards

Subject	Requirement
Origin and orientation	Shared coordinate system and true north from the issued template. The project base point and survey point must not be moved
Units	Millimetres
Levels and grids	As issued in the template. Any change requires the agreement of the Information Manager, as level codes appear in every container name
Worksets	Per Section 4.7. Modelling on the default workset is not permitted
Rooms	Placed, named and correctly bounded before the first coordination share
Families	From the issued library. Loadable families must carry the project shared parameters
Systems	MEP elements connected into real systems. System data drives identifiers, schedules and the commissioning point list
Level of detail	Modelled to the stage requirement in Section 7. Over-modelling in early stages is to be avoided
Phases	As issued. Local phases must not be created
Linked models	Linked by shared coordinates, pinned, and never bound into the host model
File hygiene	Purged before every share; file size reported in the share note
Warnings	Reviewed before every share. No critical warnings at a gate

7 Information requirements by stage

Level of Development defines how far an element has been developed and what data it carries. The requirements below are checked automatically at each gate. Geometry alone does not satisfy a stage; the data listed must be present on the element.

7.1 General requirements at each stage

LOD	Stage	Geometry	Data required on every element
200	Deliverable A	Present. Generic or placeholder families permitted	Asset identifier
300	Deliverable B	Present. Placeholder and generic families no longer permitted; a real type is required	Asset identifier
350	Deliverable C and conformed set	As LOD 300	Asset identifier, product code
400	Construction	As LOD 350. A manufacturer type is required	Asset identifier, product code, model reference
500	Deliverable D	As LOD 400, verified against the installed element	As LOD 400, plus the asset data in Section 7.3

7.2 Additional requirements by category

The following categories carry requirements beyond the general rule. Where a category is not listed, the general requirement in Section 7.1 applies.

Category	From LOD 300	From LOD 350	From LOD 400
Mechanical equipment	System type	Product code	Model reference, manufacturer
Electrical equipment	System type	Product code	Model reference, manufacturer
Lighting fixtures	System type	Product code	Model reference, manufacturer
Plumbing fixtures	System type	Product code	Model reference, manufacturer, maintenance type
Air terminals, sprinklers, fire alarm devices	System type	Product code	Model reference, manufacturer
Electrical fixtures	System type	Product code	Model reference, manufacturer
Ducts, pipes, conduits, cable trays and their fittings	System type	—	—
Doors and windows	—	Product code	Model reference, manufacturer
Casework, specialty equipment, furniture and furniture systems	—	Product code	Model reference, manufacturer
Curtain panels and mullions	—	Product code	Model reference, manufacturer
Walls, floors, roofs, stairs, structural framing, columns and foundations	—	Product code	—
Ceilings, railings and ramps	—	—	Product code

CHANGE AT LOD 400

Plumbing fixtures require a maintenance type value from LOD 400. This requirement did not apply at earlier stages and the construction gate is the first point at which it is tested. Plumbing task teams should confirm the value is being

captured at the start of Stage 3.1.

7.3 Asset data for handover (LOD 500)

At Deliverable D, elements carry asset data in addition to the requirements above. The data is captured during construction and installation, reported monthly, and verified at the gate. It cannot be reconstructed at close-out.

The requirement is tiered by what the asset is. A requirement applied uniformly to every element cannot be met: a serial number on each of several thousand luminaires produces a register completed in part, which the facilities team cannot rely on for any of it. The full schedule, including the recording conventions, is at Section 14 of the BIM Execution Plan.

Tier	What it covers	Categories
A Serialised plant	Individually commissioned, carries a nameplate, under a service contract or connected to the building management system	Mechanical equipment, electrical equipment, specialty equipment (including baptistry plant, audio-visual equipment and lift equipment)
B Maintainable devices	High quantity, maintained, but no meaningful individual serial number	Lighting fixtures, plumbing fixtures, air terminals, sprinklers, fire alarm devices, electrical fixtures
C Warranted fabric	No serial number and no maintenance regime, but a warranty to claim against	Roofs, curtain panels and mullions, doors, windows, casework and joinery
FF&E	Reconciled to the FF&E record	Furniture, furniture systems
D All other elements	Identified but not asset-managed	Every other category

Data	A	B	C	FF&E
Asset identifier	Yes	Yes	Yes	Yes
Manufacturer and model reference	Yes	Yes	—	Yes
Unique asset reference	Yes	—	—	—
Serial number	Yes	—	—	—
Loop and address	—	Fire alarm devices only	—	—
Installation date	Yes	Yes	Yes	Yes
Supplier	Yes	Yes	Yes	Yes
Warranty guarantor	Yes	—	Yes	—
Warranty duration	Yes	Yes	Yes	Yes
Warranty expiry date	Yes	—	Yes	—
Expected service life	Yes	Yes	—	—
Maintenance interval	Yes	—	—	—
Recommended spares	Yes	—	—	—
Commissioning date	Yes	—	—	—
FF&E reference	Specialty equipment only	Lighting fixtures and plumbing fixtures only	Casework only	Yes

FIRE ALARM DEVICES

Fire alarm devices carry loop and address in place of a serial number. That is the identifier the cause-and-effect schedule, the panel and future maintenance actually use.

CONVENTIONS

Dates are recorded as YYYY-MM-DD. Warranty durations are whole years, with parts and labour recorded separately where they differ. Warranty EXPIRY is recorded rather than start: it is the date that triggers action, and the duration is captured alongside it so the start remains derivable.

PROGRAMME REQUIREMENT

Capture begins at Stage 3.1 and is reported monthly by tier and by volume from the first month of construction, so a shortfall is visible while the installer is still on site. A tier below 95 per cent at the Deliverable D gate is a gate failure, not an observation. A programme that leaves this to Stage 3.3 will not achieve Deliverable D within the 60-day period following furniture installation.

8 Stage-by-stage delivery

8.1 Stage 0 — Mobilisation (M0 to M1)

Entry criteria: Appointment in place; the CDE provisioned.

Party	Activities
Information Manager	Establish the CDE structure and permissions; fix the shared coordinate system, levels and grids; issue the project template, family library and title blocks; issue the BEP, this playbook and the MIDP; deliver the kickoff
Lead Appointed Party	Confirm the design programme and the volume and level register; nominate Task Team Managers
Each appointed party	Nominate a Task Team Manager; return a TIDP; confirm software versions; attend the kickoff; establish the WIP area
Appointing Party	Issue exchange information requirements and the organisation standards; confirm the originator code register

Deliverables

BIM Execution Plan; MIDP; this playbook; project template, family library and title blocks; a TIDP from every appointed party; the CDE operational with permissions applied.

Gate / exit criteria

Every appointed party has produced a test model from the issued template, shared it once through the CDE, and passed the pre-share checklist. An appointed party that has not completed this does not commence Stage 2.1.

8.2 Stage 2.1 — Basis of Design, Deliverable A (M1, LOD 200)

Entry criteria: Stage 0 gate passed.

Party	Activities
Architecture	Massing, volumes, primary circulation and gross areas; rooms placed
Structure	Primary grid, indicative frame and foundations
MEP	Plant space allocation, primary distribution routes, indicative loads
Civil and site	Site model, levels, access and drainage strategy
Quantity Surveyor	First order cost estimate from the model
Information Manager	First federation; first clash detection at gross level; baseline model health report; area and programme audit against the brief

Deliverables

Discipline models at LOD 200; federated model; area schedule reconciled to the brief; first coordination report; Deliverable A drawing set.

Gate / exit criteria

Gross spatial clashes resolved; areas reconciled to the brief; naming and data audit passed; review comments closed.

8.3 Stage 2.2 — Developed Design, Deliverable B (M2 to M4, LOD 300)

Entry criteria: Deliverable A accepted.

Party	Activities
Architecture and interiors	Real geometry correctly located; door and window schedules commenced; room finishes structured; FF&E commenced
Structure	Sized members and foundations; penetrations coordinated with MEP

Party	Activities
MEP	Real equipment; sized primary distribution; plant rooms coordinated; risers fixed
Fire and low voltage	Detection, suppression and containment strategies modelled
Quantity Surveyor	Bill of quantities from the model
Information Manager	Fortnightly coordination cycle in operation; drawing production; register and transmittal for the data drop; monthly status report; first FF&E and finishes exchange

Deliverables

Models at LOD 300; 50% drawing set; bill of quantities; coordination reports with issues closed; updated MIDP; Deliverable B transmittal.

Gate / exit criteria

No unresolved high priority clashes; LOD 300 verification passed; naming and data audit passed; review comments closed; bill of quantities issued.

8.4 Stage 2.3 — Technical Design, Deliverable C (M5 to M8, LOD 350)

Entry criteria: Deliverable B accepted.

Party	Activities
All disciplines	Interfaces and connections resolved; builders work and penetrations agreed; details modelled where they govern coordination
Interiors	FF&E and finishes complete and reconciled with the Fohlio record; room data sheets for key spaces
MEP	Systems complete and connected; equipment carrying manufacturer and model data; BMS points identified
Specification lead	CSI sections assigned; SpecLink table of contents reconciled against the model
Quantity Surveyor	Tender bill of quantities
Information Manager	Full drawing production; LOD 350 verification; specification reconciliation; FF&E currency check; gate pack

Deliverables

Models at LOD 350; 100% drawing set; tender bill of quantities; room data sheets; FF&E schedule; specification reconciliation report; Deliverable C transmittal.

Gate / exit criteria

LOD 350 verification passed; no unresolved clashes; specification gaps closed or formally accepted; FF&E linked; review comments closed.

8.5 Stages 2.4 and 2.5 — Tender and conformed set (M9 to M11)

The tender set is issued from the CDE at suitability A1. Queries are raised and answered as formal requests for information and are logged. No model change is made except by instruction. Following award, addenda and tender stage changes are incorporated and the set is regenerated and reissued as the conformed baseline against which construction proceeds. The register must show every superseded revision as archived.

8.6 Stage 3.1 — Construction administration (M12 to M43, LOD 400)

Entry criteria: Conformed set published; contractor mobilised.

Party	Activities
Contractor	Shop drawings and fabrication models; progressive as-built capture; requests for information through the CDE

Party	Activities
Design team	Responses to requests for information; revisions issued with revision data; site queries
Specialist subcontractors	Fabrication level models linked into the federation
Controls contractor	Niagara station build; point naming agreed against the model
Information Manager	Monthly federation and clash detection; revision control; register maintenance; monthly status report; asset data reporting; preparation of the commissioning point list

Deliverables

Construction stage models at LOD 400; revision-controlled drawing issues; monthly coordination and status reports; progressive asset data capture.

Gate / exit criteria

Construction information complete; as-built capture current to within one month; asset data capture on programme.

8.7 Stage 3.2 — FF&E installation (M44 to M47)

FF&E is installed and reconciled item by item against the Fohlio record. Finishes are verified against the installed condition. The gate requires the FF&E schedule to be reconciled with no unlinked items, and O&M information to be collected.

8.8 Stage 3.3 — Close-out, Deliverable D (M48 to M49, LOD 500)

Entry criteria: Practical completion of the relevant works; within 60 days of furniture installation.

Party	Activities
Contractor	Final as-built information; commissioning records; warranties and O&M documentation
Controls contractor	Live Niagara station reconciled against the model equipment and points
Design team	Verification that the record model reflects the constructed building
Information Manager	LOD 500 verification; asset data completeness; COBie handover data; final register, transmittal and archive

Deliverables

Verified record model at LOD 500; asset and equipment register; reconciled BMS point register; COBie 2.4 and O&M documentation; final drawing register; project archive.

Gate / exit criteria

LOD 500 verification passed; asset data complete; handover information accepted by the Appointing Party.

9 Operating rhythm and meetings

9.1 The delivery cycle

Frequency	Activity	Responsible	Output
Daily	Authoring in WIP. No information leaves WIP without the pre-share check	Task teams	—
Weekly, Tuesday	Progress note posted to the CDE: what has changed, what is blocked, what is planned	Task Team Managers	Progress note
Fortnightly, Wednesday	Share by 12:00; federation, clash detection and reporting by 17:00	All parties; Information Manager	Coordination report and issues
Fortnightly, Friday	Coordination meeting	Lead Appointed Party (chair)	Minutes and issue assignments
Monthly	Status report: model health, compliance, clash burn-down, review close-out, FF&E currency, asset data	Information Manager	Monthly report
Per gate	Gate audit, sign-off pack, transmittal and publication	Information Manager	Gate pack
Per data drop	MIDP updated and register reissued	Information Manager	MIDP and register

9.2 The fortnightly coordination cycle

When	Activity
Monday and Tuesday	Authoring in WIP
Wednesday 12:00	Share closes. Every party shares to the CDE at the appropriate suitability. Information not shared by this time is not included in the cycle
Wednesday 12:00 to 17:00	Federation, clash detection, grouping and prioritisation
Wednesday 17:00	Coordination report and issues issued
Thursday and Friday	Parties review the issues assigned to them
Friday	Coordination meeting
Following week	Resolution, for inclusion in the next share

THE 48-HOUR RULE

The coordination report is issued 48 hours before the meeting so that participants attend having read it. Meeting time is for resolving issues, not for discovering them.

9.3 Meetings

Meeting	Frequency	Chair	Attendees	Purpose
Coordination	Fortnightly	Lead AP	Task Team Managers, Information Manager	Resolve clashes and interfaces
Design team	Weekly	Lead AP	Design leads	Design decisions
Information management	Monthly	Information Manager	Task Team Managers	Standards, data quality, delivery planning
Owner review	Per gate	Appointing Party	All	Review and comment
Gate sign-off	Per gate	Lead AP	Appointing Party, Information Manager, discipline leads	Acceptance of the deliverable
Site progress	Weekly from Stage 3.1	Contractor	Site team and design team	Construction issues

10 Information delivery planning

10.1 Definitions

The Task Information Delivery Plan (TIDP) lists the information one appointed party will deliver, when, at what level of development, and in what format. It is owned by the Task Team Manager of that party.

A plan is issued to each party already carrying the deliverables assigned to it in the project register, as its own sheet in the delivery plan workbook. The party confirms the dates, adds anything its scope requires that is not listed, and returns the sheet. Nothing is transcribed: a plan rebuilt by hand from the register is where the two stop agreeing.

The Master Information Delivery Plan (MIDP) aggregates every TIDP into the project master. It is owned by the Information Manager and is the single record of what is due, from whom, and when.

10.2 Production and maintenance

When	Action
Mobilisation	Each appointed party returns its plan. The Information Manager merges them into the MIDP baseline
At each stage commencement	TIDPs are reviewed and re-baselined for the stage
At each data drop	Actual dates are recorded and status updated
Monthly	The MIDP is reissued with the status report
On change	Any change to a delivery date is agreed and the plan re-baselined. Dates are not adjusted without agreement

10.3 Required fields

These are the columns of the issued sheet. They are listed here so a Task Team Manager can see what will be asked for before the sheet arrives; the sheet itself is the authoritative form.

Field	Field	Field
Ref	LOD	Variance (days)
Discipline	Format	Responsible
Originator	Suitability	TIDP ref
Volume	CDE State	Critical
Deliverable	Month from	As-built
Type	Month to	O&M
Type code	Planned date	RAG
Stage	Actual date	Notes

11 Quality gates and acceptance

A gate is passed when every condition below is satisfied and evidenced in the gate pack. The Information Manager conducts the audit; the Lead Appointed Party and the Appointing Party accept.

#	Condition	Evidence
1	Every deliverable due for the stage is present at the required suitability	MIDP extract with actual dates
2	Container naming and standards compliance	Standards audit report, no errors
3	Data completeness for the stage	Completeness report with element counts
4	Level of development verified for the stage	LOD verification report and schedule
5	No unresolved high priority clashes	Coordination report with issue status
6	Review comments closed	Review close-out report
7	Model health within tolerance	Model health report
8	Register and transmittal issued	Drawing register and transmittal receipt
9	Specification reconciled (from Stage 2.3)	Specification gap report
10	FF&E linked and current (from Stage 2.2)	FF&E currency report
11	Asset data capture on programme (from Stage 3.1)	Asset data completeness report

EVIDENCE

Every report submitted in a gate pack must state the number of elements examined. A report expressing a percentage without a population is not evidence of compliance and will not be accepted.

12 Clash detection and coordination

12.1 Priorities

Priority	Definition	Resolution required
P1 Critical	Hard clash between permanent elements, or a clash preventing construction sequence	Before the next gate, without exception
P2 Major	Hard clash resolvable by rerouting or offset; access or maintenance space compromised	Within two cycles
P3 Minor	Soft clash, tolerance or clearance issue	Before the stage gate
P4 Observation	Recorded for information; no action required at present	Logged only

12.2 Process

1. The Information Manager federates the shared models and runs clash detection.
2. Clashes are grouped so that each issue represents one physical problem, not one geometric intersection, and are then prioritised.
3. Each issue is assigned to a discipline with a required resolution date and is tracked as an ACC Issue.
4. The coordination report is issued 48 hours before the coordination meeting.
5. The meeting reviews open issues in the federated model. Every issue leaves the meeting with an owner and a date.
6. Resolution is demonstrated in the next share and the issue is closed with evidence.

An issue assigned to a discipline is a record of a coordination condition, not an assessment of performance. Issues identified late, or not raised at all, carry programme risk for every party.

12.3 Clearances and tolerances

Interface	Clearance
Structure to MEP	[FILL] mm hard clearance, plus maintenance access
MEP to MEP	[FILL] mm
Maintenance access to plant	Per manufacturer requirement, minimum [FILL] mm
Ceiling void services zoning	Per the agreed services zoning drawing

13 Specialist information streams

13.1 FF&E and finishes

Fohlio is the Appointing Party's source of truth for FF&E, finishes and operation and maintenance information. The model carries a reference to the Fohlio record. It does not hold a duplicate of it.

Stage	Activity
Mobilisation	Room finish and FF&E parameters bound; field mapping agreed; a single shared identifier agreed per element
From Stage 2.2	Each cycle: finishes and FF&E exported in the agreed format; the Interior Designer enriches the record in Fohlio; enriched data returned to the model, matched by room number, with a difference report reviewed before any data is written
Stage 2.3	Room data sheets and the FF&E schedule produced from the reconciled data
Monthly	Currency check between the model and the Fohlio record, reported in the status report
Stages 3.2 and 3.3	Installed FF&E reconciled; asset identifiers aligned for handover

ROOM NUMBERING

The exchange is matched on room number. A room renumbered without notifying the Information Manager breaks the match for that room, and the break is silent. Room renumbering must be raised in advance.

13.2 Specifications

CSI MasterFormat sections are assigned to model elements from Stage 2.3. The SpecLink table of contents is reconciled against the model at each gate, producing three registers: specified but not modelled, modelled but not specified, and title mismatches. Each entry is closed or formally accepted before the gate is passed.

13.3 Building management system

The model states the equipment and points that should exist. The Niagara station states what is installed and running. Alignment between the two constitutes the operational data set delivered to the Appointing Party.

Stage	Activity
Stage 2.3	Serviceable MEP elements carry BMS data (point name, protocol, system). The point naming convention is agreed between the MEP team and the controls contractor
Stage 3.1, approximately M40	The commissioning point list is produced from the model and issued to the controls contractor for loading
Stage 3.3	The model equipment and points are reconciled against the live station. Differences are resolved with the controls contractor

13.4 Handover data

COBie 2.4 is produced from the record model at close-out, covering facility, floor, space, type, component, system, spare, job and document data. Its quality is determined by the asset data captured during Stages 3.1 to 3.3, in accordance with Section 7.3.

14 Joining the project

The following are completed before any modelling begins.

1. Obtain CDE access and confirm visibility of the WIP, Shared and Published areas.
2. Read Sections 4, 5 and 6.
3. Obtain the project template, family library and title blocks. Models are started from the issued template; existing project files are not migrated.
4. Confirm the originator code and the volume and workset convention with the Task Team Manager.
5. Produce a test model containing a correctly named and correctly located element, and share it once.
6. Attend the next coordination meeting as an observer.

15 Change, risk and escalation

15.1 Changes to standards

Any change to the numbering system, the project template, the family library or the level of development requirements is made through the Information Manager, recorded in the BIM Execution Plan, and issued to all parties. Local variation is not permitted. Where a requirement is impractical for a discipline, it is to be raised rather than worked around.

15.2 Escalation

Circumstance	Raise to	Timing
A requirement is unclear or impractical	Information Manager	Immediately
A share will be missed	Task Team Manager, then Information Manager	Before the deadline
A clash cannot be resolved within the discipline	Coordination meeting	Within the same cycle
A design decision is preventing information production	Lead Appointed Party	Within the same week
A gate is at risk	Information Manager, then Lead Appointed Party and Appointing Party	Not less than two weeks before the gate

15.3 Project risks under active management

Risk	Control
Appointing Party standards issued after mobilisation, affecting naming or level of development	Standards are held as project configuration rather than embedded in content, so adoption is a configuration change rather than rework
Originator code length unresolved (Section 4.1)	To be confirmed in Week 1, before any container is numbered
Weak volume attribution through absent rooms or worksets	Rooms placed before the first share; assignment confidence audited at every gate and reported monthly
Divergence between the model and the FF&E record	Monthly currency check reported in the status report
Asset data deferred to close-out	Asset data capture is a Stage 3.1 activity, reported monthly from the first month of construction
As-built capture falling behind construction	Capture maintained to within one month, verified monthly
Late delivery of specialist fabrication models	Named in the MIDP with dates from Stage 2.3 onward

Appendix A Pre-share checklist

Completed by the originating task team before any information is moved from WIP to Shared. Retained by the Task Team Manager and produced on request.

	Check
☐	Model originates from the issued template; coordinate system unaltered
☐	Units in millimetres; levels and grids unmodified
☐	Correct workset and volume for every element
☐	Rooms placed and named
☐	MEP elements connected into real systems
☐	Content from the issued library; no imported CAD used as model geometry
☐	Model purged; file size recorded
☐	Revit warnings reviewed; no critical warnings
☐	Container named in accordance with Section 4
☐	Suitability code correctly applied (Section 4.6)
☐	Revision advanced
☐	Data completeness for the current stage verified (Section 7)
☐	Share note recorded: what has changed, and what remains unresolved

Appendix B Gate pack contents

- MIDP extract for the stage, with actual dates
- Standards and container naming audit report
- Data completeness report, stating the population examined
- Level of development verification report and schedule
- Coordination report with issue status and burn-down
- Model health report
- Review comment close-out report
- Drawing register and transmittal receipt
- Specification reconciliation report (from Stage 2.3)
- FF&E currency report (from Stage 2.2)
- Asset data completeness report (from Stage 3.1)

Appendix C Kickoff agenda

Time	Item
0:00	Project, programme, gates and project team
0:20	Information management framework: the CDE, states, suitability and revisions
0:35	Information numbering (Section 4), with worked examples and a practical exercise
1:05	The CDE: structure, permissions, sharing and publication
1:25	Break
1:35	Modelling standards and the pre-share checklist
2:00	The fortnightly cycle and the meeting programme
2:20	Clash detection: priorities, grouping, assignment and closure
2:40	Information delivery planning: what is required and when
3:00	Discipline sessions
4:00	Close

Appendix D Project rules

1. Start from the issued template. Do not migrate an existing project file.
2. Name every container in accordance with Section 4, first time.
3. Place rooms before sharing.
4. Connect MEP elements into real systems.
5. Apply suitability codes accurately.
6. Issue all information through the CDE.
7. Complete the pre-share checklist before every share.
8. Read the coordination report before the coordination meeting.
9. Never move the project origin.
10. Raise problems early.

Appendix E Classification code tables

The tables below list the codes applicable to this project. Codes outside these tables are not valid without the agreement of the Information Manager.

E.1 System codes

Code	System	Code	System
HVAC	Heating, ventilation and air conditioning	LV	Low voltage electrical distribution
DCW	Domestic cold water	LPS	Lightning protection
DHW	Domestic hot water	COM	Communications
HWS	Heating hot water	ICT	Information and communications technology
SAN	Sanitary drainage	SEC	Security and access control
RWD	Rainwater drainage	ARC	Architectural
SWD	Surface water drainage	STR	Structural
GAS	Gas distribution	IRR	Irrigation
FP	Fire protection	RWH	Rainwater harvesting
FLS	Fire and life safety detection	GEN	General or unclassified

E.2 Function codes

Code	Function	Code	Function
SUP	Supply	PWR	Power distribution
RTN	Return	DCW	Domestic cold water
EXH	Extract or exhaust	DHW	Domestic hot water
FRA	Fresh or outside air	SAN	Sanitary drainage
HTG	Heating	RWD	Rainwater drainage
FP	Fire protection	ARC	Architectural
FLS	Fire and life safety	STR	Structural
COM	Communications	GEN	General or unclassified

E.3 Zone codes

Zone codes are assigned per volume in the form Z01, Z02 and so on, and are confirmed by the Information Manager at mobilisation. The zoning register is issued with the project template.

End of document